

## 2015 Sewer Improvement Project – Fair Oaks Street and Wilkins Avenue

### PROGRESS AND LOOK-AHEAD:

- Installation of main sewer line and service laterals on Wilkins Avenue is complete.
- Surface restoration on Wilkins Avenue should be completed by November 3<sup>rd</sup>, 2015.
- Installation of main sewer line on Fair Oaks Street is complete.
- Installation of service laterals on Fair Oaks Street has commenced and will continue through November 13<sup>th</sup>, 2015.
- Surface restoration on Fair Oaks Street is scheduled to commence the week of November 16<sup>th</sup>, 2015.
- The project is approximately 75% complete.
- The anticipated project completion date is November 23<sup>rd</sup>, 2015.
- Questions? Please contact:  
Tunde Ibrahim  
PWSA Construction Project Manager  
(412) 255-2545 or [rtunde@pgh2o.com](mailto:rtunde@pgh2o.com)

