

Larimer Avenue – Waterline Replacement Project

PROGRESS AND LOOK-AHEAD:

- Construction commenced on January 25th, 2017.
- To date, approximately 220-ft of new 8-inch water main has been installed.
- The new water main has been pressure tested and disinfected.
- During the week of February 13th, the new water main will be connected to the water system on Meadow Street and the transfer of service lines from the old water main to the new water main will commence.
- The project is approximately 60% complete.
- The anticipated project completion date is April 30th, 2017, weather permitting.
- Questions? Please contact:
Tunde Ibrahim
PWSA Construction Project Manager
(412) 255-2545 or rtunde@pgh2o.com

