

Larimer Avenue – Waterline Replacement Project

PROGRESS AND LOOK-AHEAD:

- To date, installation of 300-ft of new 8-inch water main is complete.
- To date, all service lines have been connected to the new 8-inch water main.
- During March, six catch basins and one fire hydrant will be installed.
- Also during March, temporary street restoration will be performed and sidewalks and curbs will be installed.
- Final street restoration will be performed by others once weather breaks in the Spring.
- The project is approximately 85% complete.
- The anticipated project completion date is April 30th, 2017, weather permitting.
- Questions? Please contact:
Tunde Ibrahim
PWSA Construction Project Manager
(412) 255-2545 or rtunde@pgh2o.com



Neither the City of Pittsburgh nor the PWSA guarantees the accuracy of any of the information hereby made available, including but not limited to information concerning the location and condition of underground structures, and neither assumes any responsibility for any conclusions or interpretations made on the basis of such information. CCP and PWSA assume no responsibility for any understanding or representations made by their agents or employees unless such understanding or representations are expressly set forth in a duly authorized written document, and such document expressly provides that responsibility therefore is assumed by the City or the PWSA.