

Red Oak Drive & Hayson Avenue – Sewer Improvement Project

PROGRESS AND LOOK-AHEAD:

- To date, nine segments of the 84-inch pipe have been delivered and installed in the trench. The project includes the installation of 26 total segments.
- Backfill of the open trench, continued trench excavation, and installation of additional pipe segments are planned activities this week.
- Pipe segments will continue to be delivered to the site, as needed, to maintain consistent project progress, mitigate safety concerns, and optimize site capacity.
- The project is approximately 30% complete.
- The anticipated project completion date is October 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
kyle.hood@mottmac.com

