

Red Oak Drive & Hayson Avenue – Sewer Improvement Project

PROGRESS AND LOOK-AHEAD:

- To date, 24 of the 26 segments of the 84-inch pipe have been delivered and installed in the trench. Installation of the end caps has commenced.
- Installation of the dry weather concrete flow channel within the 84-inch pipe is 95% complete.
- Remaining work includes sewer lateral tie-ins, work within the new pipe, catch basin installation, concrete sidewalk and curb replacement, and lawn and surface restoration.
- The project is approximately 65% complete.
- The anticipated project completion date is October 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
kyle.hood@mottmac.com

