

Red Oak Drive & Hayson Avenue – Sewer Improvement Project

PROGRESS AND LOOK-AHEAD:

- The PWSA Contractor mobilized to the site on July 14th, 2016, and all traffic control measures are now in place.
- The first two sections of the 84-inch pipe were delivered to the site on July 18th, 2016, the first of which is being installed this week.
- The next two sections are scheduled to be delivered to the site this week, as well.
- Pipe sections will be delivered to the site, as needed, to maintain consistent project progress.
- The anticipated project completion date is October 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
kyle.hood@mottmac.com

