

Red Oak Drive & Hayson Avenue – Sewer Improvement Project

PROGRESS AND LOOK-AHEAD:

- Relocation of PA American Water and Columbia Gas infrastructure is complete.
- Fabrication of the 84-inch pipe commenced on April 25, 2016, with an 8-10 week lead time.
- Mobilization of construction equipment will begin on July 8, 2016.
- Installation of traffic control measures will commence on July 11, 2016.
- Pipe delivery is scheduled to start on July 12, 2016.
- The anticipated project completion date is October 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
kyle.hood@mottmac.com

