

## Red Oak Drive & Hayson Avenue – Sewer Improvement Project

### PROGRESS AND LOOK-AHEAD:

- To date, 24 of the 26 segments of the 84-inch pipe have been delivered and installed in the trench. Only the two end caps remain to be installed.
- Remaining work includes sewer lateral tie-ins, work within the new pipe, catch basin installation, concrete sidewalk and curb replacement, and lawn and surface restoration.
- Work inside the new 84-inch pipe is expected to start in the next two weeks, which includes the construction of a concrete channel.
- The project is approximately 60% complete.
- The anticipated project completion date is October 2016, weather permitting.
- Questions? Please contact:  
Kyle Hood  
PWSA Construction Project Manager  
(412) 497-2914 or  
kyle.hood@mottmac.com

