

## Red Oak Drive & Hayson Avenue – Sewer Improvement Project

### PROGRESS AND LOOK-AHEAD:

- To date, 18 of the 26 segments of the 84-inch pipe have been delivered and installed in the trench.
- This week, trench excavation and backfill will continue along with installation of additional pipe segments.
- The remaining pipe segments will continue to be transported to the site and installed upon delivery.
- After all pipe segments are installed, work inside the new 84-inch pipe will commence, which includes the construction of a concrete channel.
- The project is approximately 50% complete.
- The anticipated project completion date is October 2016, weather permitting.
- Questions? Please contact:  
Kyle Hood  
PWSA Construction Project Manager  
(412) 497-2914 or  
kyle.hood@mottmac.com

