

## Lothrop, Terrace, & Darragh Streets – Waterline Replacement Project

### PROGRESS AND LOOK-AHEAD:

- Installation of main waterline on Phase 1 is complete. Remaining work includes final service tie-ins, hydrant installation, and sidewalk restoration. This work will re-start once DEP approval is received.
- Installation of main waterline on Phase 3 is complete. Remaining work includes final service tie-ins, hydrant and catch basin installation, and sidewalk restoration.
- Installation of main waterline on Phase 2 is complete. Remaining work includes final service tie-ins, hydrant installation, and sidewalk restoration.
- The project is approximately 50% complete.
- The anticipated project completion date is November 2016, weather permitting.
- Questions? Please contact:  
Kyle Hood  
PWSA Construction Project Manager  
(412) 497-2914 or  
kyle.hood@mottmac.com

