

Lothrop, Terrace, & Darragh Streets – Waterline Replacement Project

PROGRESS AND LOOK-AHEAD:

- Installation of main waterline and services on Phases 1, 2, and 3 is complete. Remaining work includes sidewalk restoration.
- Installation of main waterline on Phases 4 and 5 is complete. Remaining work includes sidewalk and road restoration.
- The Project team plans to complete the final project walkthrough in the next two weeks.
- Final surface restoration is incomplete and will be performed by others as part of a cost-share agreement with DPW and Peoples Natural Gas.
- The project is approximately 90% complete.
- The anticipated project completion date is January 2017, weather permitting.
- Questions? Please contact:
 Kyle Hood
 PWSA Construction Project Manager
 (412) 497-2914 or
kyle.hood@mottmac.com

