

North Neville Street – Waterline Replacement Project

PROGRESS AND LOOK-AHEAD:

- Installation of main waterline on North Neville Street is complete from approximately 90-feet north of Ellsworth Avenue to 5th Avenue.
- Installation of main waterline on Ellsworth Avenue is complete.
- Concrete paving base restoration is being completed as each 100-foot section of main waterline is installed.
- Installation of service lines and surface restoration on North Neville Street is not yet complete.
- The project is approximately 85% complete.
- The anticipated project completion date is August 30th, 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
kyle.hood@mottmac.com

