

## North Neville Street – Waterline Replacement Project

### PROGRESS AND LOOK-AHEAD:

- Installation of main waterline on North Neville Street is complete from Ellsworth Avenue to 5<sup>th</sup> Avenue.
- Concrete paving base restoration is being completed as each 100-foot section of main waterline is installed.
- During the evening of June 30<sup>th</sup>, 2016, excavation will occur in the intersection of 5<sup>th</sup> Avenue and North Neville Street.
- Installation of service lines and surface restoration on North Neville Street is not yet complete.
- The project is approximately 70% complete.
- The anticipated project completion date is July 15<sup>th</sup>, 2016, weather permitting.
- Questions? Please contact:  
Kyle Hood  
PWSA Construction Project Manager  
(412) 497-2914 or  
kyle.hood@mottmac.com

