

North Neville Street – Waterline Replacement Project

PROGRESS AND LOOK-AHEAD:

- Installation of main waterline and service lines on N. Neville Street and Ellsworth Avenue is complete.
- Final connections have been made on N. Neville Street and Ellsworth Avenue, but remain incomplete at N. Neville Street and Fifth Avenue.
- Fire hydrant relocation work to be performed near intersection of N. Neville Street and Ellsworth Avenue.
- Final surface restoration is incomplete and will be performed by others as part of a cost-share agreement with DPW and Peoples Natural Gas.
- The project is approximately 95% complete.
- The anticipated project completion date is September 30th, 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
kyle.hood@mottmac.com

