

## Oliver Avenue – Waterline Replacement Project

### PROGRESS AND LOOK-AHEAD:

- Construction commenced on September 17<sup>th</sup>, 2016.
- To date, new temporary 8-inch waterline has been installed on Oliver Avenue and has been pressure tested and disinfected.
- During the weekend of October 8, 2016, the temporary waterline will be connected to the water supply grid.
- Also, existing service lines on Oliver Avenue will begin to be moved to the temporary waterline. Therefore, there will be a temporary water service interruption to residents on Saturday, October 8, 2016, starting at 11:00PM that will last approximately 6 hours.
- The project is approximately 20% complete.
- The anticipated project completion date is January 14, 2017.
- Questions? Please contact:  
Tunde Ibrahim  
PWSA Construction Project Manager  
(412) 255-2545 or [rtunde@pgh2o.com](mailto:rtunde@pgh2o.com)

