

Red Oak Drive & Hayson Avenue – Sewer Improvement Project

PROGRESS AND LOOK-AHEAD:

- All segments of the 84-inch pipe have been installed and pressure tested.
- Installation of the dry weather concrete flow channel within the 84-inch pipe is 100% complete.
- Remaining work includes concrete sidewalk and curb replacement, lawn restoration, and temporary surface restoration.
- Final surface restoration is incomplete and will be performed by others as part of a cost-share agreement with DPW and PA American Water.
- The project is approximately 85% complete.
- The anticipated project completion date is November 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
kyle.hood@mottmac.com

