

## Red Oak Drive, Hayson Avenue, Silver Oak Drive, and Silver Oak Place – Green Infrastructure Project

### PROGRESS AND LOOK-AHEAD:

- All underground components for each System have been installed. All trees have been planted and final grading of engineered soils is in progress.
- Concrete curb cuts, road restoration, and concrete apron & sidewalk work continues and is scheduled to be complete by January 7<sup>th</sup>, 2017, weather permitting.
- The Contractor is currently removing all unneeded materials from the project.
- On January 8<sup>th</sup>, 2017, the project will be temporarily suspended, with remaining key landscaping activities starting in early April 2017.
- Likewise, distribution and posting of Project Update Sheets will be suspended until the project resumes in the spring.
- The project is approximately 65% complete.
- The anticipated project completion date is May 2017.
- Questions? Please contact:  
Kyle Hood  
PWSA Construction Project Manager  
(412) 497-2914 or [kyle.hood@mottmac.com](mailto:kyle.hood@mottmac.com)

