

Red Oak Drive, Hayson Avenue, Silver Oak Drive, and Silver Oak Place – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Work on System 7 continues. Currently 50% of the underground storage has been installed. The work on this system is approximately 30% complete.
- Weekly progress meetings with the project team continue each Tuesday afternoon.
- The Contractor and Construction Manager continue to review survey layouts and collect GPS coordinates for installed structures.
- The Contractor continues to provide project submittals for review by the Engineer and is ordering and delivering materials as these items are accepted for use in construction.
- The Contractor plans to dedicate a second crew to the project starting on November 7th, 2016, which should increase progress.
- The project is approximately 5% complete.
- The anticipated project completion date is December 2016, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or kyle.hood@mottmac.com

