

Red Oak Drive, Hayson Avenue, Silver Oak Drive, and Silver Oak Place – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- All underground components for each System have been installed. All trees have been planted and final grading of engineered soils is in progress.
- Concrete curb cuts, road restoration, and concrete apron & sidewalk work continues and is scheduled to be complete by January 7th, 2017, weather permitting.
- The Contractor is currently removing all road plates and unneeded materials from the project.
- The Contractor and Construction Manager continue to collect GPS coordinates for installed structures.
- On January 8th, 2017, the project will be temporarily suspended, with remaining key landscaping activities starting in early April 2017.
- The project is approximately 60% complete.
- The anticipated project completion date is May 2017.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or kyle.hood@mottmac.com

