

Red Oak Drive, Hayson Avenue, Silver Oak Drive, and Silver Oak Place – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Please allow this to serve as notice of the re-commencement of activity on this project.
- In early January 2017, the project was temporarily suspended due to inclement weather. At that time, PWSA made plans to resume project activities in early April 2017. This update confirms that plan, as the Contractor plans to remobilize to the project as soon as April 3rd, 2017.
- As a reminder, all underground components for each System have been installed. All trees have been planted and final grading of engineered soils is complete. Also, all concrete restoration work on sidewalks and curbs is complete.
- During April, landscaping activities will be completed. This includes installation of new plants, mulch, edging, and lawn restoration.
- The project is approximately 70% complete.
- The anticipated project completion date is May 2017, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or kyle.hood@mottmac.com

