

## Red Oak Drive, Hayson Avenue, Silver Oak Drive, and Silver Oak Place – Green Infrastructure Project

### PROGRESS AND LOOK-AHEAD:

- PWSA awarded the contract to Independent Enterprises, Inc. and a Pre-Construction meeting was held on September 7<sup>th</sup>, 2016.
- As of September 13<sup>th</sup>, 2016, the Contractor has been authorized to proceed with the work.
- Weekly progress meetings have occurred since that time, the most recent being held on September 27<sup>th</sup>, 2016.
- The Contractor is planning to complete their layout survey this week and anticipates mobilizing during the week of October 3<sup>rd</sup>, 2016.
- The Contractor is currently providing project submittals for review by the Engineer and is ordering materials as these items are accepted for use in construction.
- The project is approximately 2% complete.
- The anticipated project completion date is December 2016, weather permitting.
- Questions? Please contact:  
Kyle Hood  
PWSA Construction Project Manager  
(412) 497-2914 or kyle.hood@mottmac.com

