

Red Oak Drive, Hayson Avenue, Silver Oak Drive, and Silver Oak Place – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Underground components of each System have been installed, with the exception of Systems 11 and 14. Systems are currently being backfilled with engineered soils. Once this is performed, landscaping activities can commence.
- Concrete curb cuts, road restoration, and concrete apron & sidewalk work has started and will continue for the next few weeks.
- Work on System 11 will commence in the next week.
- The Contractor is consolidating their materials to limit any interruptions to the residents. As work on each system reaches completion, these areas will be cleaned.
- The Contractor and Construction Manager continue to review survey layouts and collect GPS coordinates for installed structures.
- The project is approximately 50% complete.
- The anticipated project completion date is December 2016, weather permitting.
- Questions? Please contact:
Kyle Hood, PWSA Construction Project Manager
(412) 497-2914 or kyle.hood@mottmac.com

