

Red Oak Drive, Hayson Avenue, Silver Oak Drive, and Silver Oak Place – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- All underground components for each System have been installed. All trees have been planted and final grading of engineered soils is complete.
- All concrete restoration work on sidewalks and curbs is complete.
- The Contractor has removed all unneeded materials from the project.
- As of January 8th, 2017, the project has been temporarily suspended. Remaining landscaping activities will resume in early April 2017.
- Likewise, distribution and posting of Project Update Sheets will be suspended until the project resumes in the Spring.
- The project is approximately 70% complete.
- The anticipated project completion date is May 2017, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or kyle.hood@mottmac.com

