

## Red Oak Drive, Hayson Avenue, Silver Oak Drive, and Silver Oak Place – Green Infrastructure Project

### PROGRESS AND LOOK-AHEAD:

- On April 10<sup>th</sup>, 2017, the Contractor re-mobilized to the site and re-commenced landscaping activities.
- Installation of new plants, mulch, edging, and lawn restoration is complete for all Systems, with the exception of Systems 4 and 11.
- Remaining activities within Systems 4 and 11 include a concrete curb cut and rock check dam installation.
- Final review of the Contractor’s work will take place during the week of April 24<sup>th</sup>, 2017. Once this review is complete, the Contractor will be given a list of incomplete work items to address before the project is accepted and closed.
- The project is approximately 90% complete.
- The anticipated project completion date is May 2017, weather permitting.
- Questions? Please contact:  
Kyle Hood  
PWSA Construction Project Manager  
(412) 497-2914 or [kyle.hood@mottmac.com](mailto:kyle.hood@mottmac.com)

