

Upper Lawrenceville Waterline Replacement Project – Phase 2

PROGRESS AND LOOK-AHEAD:

- Construction started May 9th, 2016.
- To date, 8-inch water main has been installed on Holmes Street from Stanton Avenue to McCandless Street and pressure tested. Water main is currently being cleaned and disinfected.
- During the week of May 30th, 2016, the new water main will be connected to the water supply grid.
- Service line installation on Holmes Street between Stanton Avenue and 52nd Street will also start on the week of May 30th, 2016.
- Water main installation will continue on Holmes Street from McCandless Street toward 54th Street concurrent with service line installation from Stanton Avenue.
- Questions? Please contact:
Tunde Ibrahim
PWSA Construction Project Manager
(412) 255-2545 or rtunde@pgh2o.com

