

## Upper Lawrenceville Waterline Replacement Project – Phase 1

### PROGRESS AND LOOK-AHEAD:

- The main waterline installation on Keystone Street and 53<sup>rd</sup> Street is complete.
- Installation of service lines on 53<sup>rd</sup> Street is complete.
- Installation of service lines on Keystone Street, from McCandless Avenue to 53<sup>rd</sup> Street, is complete.
- Installation of service lines on Keystone Street, from 53<sup>rd</sup> Street to 54<sup>th</sup> Street, is scheduled to commence on November 2<sup>nd</sup>, 2015.
- Fire hydrant replacement, concrete paving base, and sidewalk restoration work continues.
- Surface restoration is scheduled to commence the week of November 9<sup>th</sup>, 2015, and is being performed by Peoples Natural Gas through a cost-share agreement with PWSA.
- The project is approximately 63% complete.
- The anticipated project completion date is November 30<sup>th</sup>, 2015.
- Questions? Please contact:  
Tunde Ibrahim  
PWSA Construction Project Manager  
(412) 255-2545 or [rtunde@pgh2o.com](mailto:rtunde@pgh2o.com)

