

Upper Lawrenceville Waterline Replacement Project – Phase 1

PROGRESS AND LOOK-AHEAD:

- To date, the main waterline installation has been completed, as shown on the map.
- During the week of October 5th, 2015, the connection to the existing waterline on Holmes Street will be performed.
- After the connection is complete, the service lines will be installed on 53rd Street from Keystone Street to Holmes Street.
- Also during the week of October 5th, 2015, the connection to the existing waterline on Natrona Way will be performed.
- The project is approximately 51% complete.
- The anticipated project completion date is November 30th, 2015.

