

Hillcrest Street, North Atlantic Avenue, and Donna Street – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Work completed since the last update includes all manhole and catch basin installations and tie-in's. Donna Street road restoration is 75% complete, with only final asphalt paving to complete. Formwork for concrete curbs and sidewalks around Systems 1 and 3 is in progress.
- Remaining work on Columbo Street includes final asphalt surface restoration.
- Remaining work on Donna Street includes completing new sidewalks near System 3, with final surface restoration projected to be complete within 1.5 weeks.
- Remaining work for System 1 includes completing new concrete curbs and sidewalks, surface restoration, and final landscaping. Final surface restoration is projected to be complete within 2 weeks.
- Remaining work for Systems 2 and 3 includes installation of concrete sidewalks, water control structures, trench drains, limestone block, and final landscaping.
- Progress meetings with the project team continue regularly.
- The project is approximately 60% complete.
- The anticipated project completion date is January 2018, weather permitting.
- Questions? Please contact:
Kyle Hood, PWSA Construction Project Manager
(412) 497-2914 or khood@pgh2o.com

