

Finland Street, Bethoven Street, and Melwood Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Unforeseen conditions required Systems 1 and 2 to be re-designed and prevented work from fully starting in September 2017 as originally planned. With winter weather approaching, PWSA has decided to postpone the rest of construction on all Systems until the Spring of 2018. The next project update will be shared after an updated construction schedule is completed and accepted.
- Progress meetings with the project team continue regularly.
- The project is approximately 5% complete.
- The anticipated project completion date is July 2018, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
khood@pgh2o.com

