

Centre Avenue and Herron Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Work completed since the last update includes installation of concrete curbing for western-most section of brick pavers, soils grading, layout for concrete anchor blocks that will support landscape edging, and prep work for trench drain installation.
- During the next two weeks, concrete sidewalks should be completed and permeable brick paver installation should commence. Contractor intends to start forming the final concrete weir structure east of Basin 1. This work is weather-dependent.
- Due to the likelihood of inclement weather, final landscaping will not be completed this season. All plants, shrubs, trees, edging, planting soils, and mulch will be installed in the Spring of 2018.
- All trees, grasses, shrubs, and perennials will be provided by the Contractor, followed by the Western Pennsylvania Conservancy (WPC) and the contractor working together to install the plants. WPC has generated substantial interest from volunteer groups that will be assisting with this installation.
- Progress meetings with the project team continue regularly.
- The project is approximately 70% complete.
- The anticipated project completion date is June 2018, weather permitting.
- Questions? Please contact:
 Kyle Hood
 PWSA Construction Project Manager
 (412) 497-2914 or khood@pgh2o.com

