

Hillcrest Street, North Atlantic Avenue, and Donna Street – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- No work has been completed since the last update in December 2017.
- Remaining work for System 1 includes final planting/landscaping. Remaining work for Systems 2 and 3 includes final installation of decomposed granite aggregate, lawn restoration, and final planting/landscaping.
- The final landscaping is anticipated to be completed in April 2018. This work, including all plants, shrubs, trees, and mulch. Other items such as repair work or corrections will be completed during this timeframe as well.
- Progress meetings with the project team continue as needed.
- The project is approximately 80% complete.
- The anticipated project completion date is June 2018, weather permitting.
- Questions? Please contact:
Manda Metzger
PWSA Construction Project Manager
(412) 255-8800 x8518 or
mmetzger@pgh2o.com.

