

## Finland Street, Bethoven Street, and Melwood Avenue – Green Infrastructure Project

### PROGRESS AND LOOK-AHEAD:

- Geotechnical field crews took core samples and placed monitoring wells on March 26 and 27 at systems 2, 3, and 5. Preliminary results indicate that groundwater influence will not be a concern and will not affect construction.
- Construction is scheduled to resume on April 16, weather permitting.
- Traffic and parking restrictions will be in effect during construction, details to come.
- Progress meetings with the project team continue regularly.
- The project is approximately 5% complete.
- The anticipated project completion date is late September 2018, weather permitting.
- Questions? Please contact:  
**Matthew Smuts**  
PWSA Construction Project Manager  
(412) 255-8800 x 2663 or  
[m-smuts@pgh2o.com](mailto:m-smuts@pgh2o.com)

