

Finland Street, Bethoven Street, and Melwood Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Construction started on April 3rd.
- Catchbasin at the top of Finland has been replaced and pipe installed under Bethoven connecting outflow from System 1 to curb on Finland Street.
- Catchbasins at the intersection of Melwood and Finland have been replaced and System 2 has been excavated.
- System 2 scheduled to be completed by the end of May.
- Finland Street work scheduled to be completed by Mid-June
- Progress meetings with the project team continue regularly.
- The project is approximately 8% complete.
- The anticipated project completion date is October 2018, weather permitting.
- Questions? Please contact:
Matthew Smuts
PWSA Construction Project Manager
(412) 255-8800 x 2663 or
m-smuts@pgh2o.com

