

## Hillcrest Street, North Atlantic Avenue, and Donna Street – Green Infrastructure Project

### PROGRESS AND LOOK-AHEAD:

- General site cleanup and maintenance was completed during the week of 4/27/18.
- Final landscaping for System 1 is remaining. This includes plantings and mulching.
- Remaining work for Systems 2 and 3 includes lawn restoration and final planting/landscaping. Erosion control blankets added and seeding done today.
- The final landscaping is anticipated to be completed in early June 2018. This work, including all plants, shrubs, trees, and mulch. Other items such as repair work or corrections will be completed during this timeframe as well.
- Temporary fencing installed around Systems 2 and 3 will allow time for plants to get established. Temporary signage indicating new plantings will be installed shortly.
- Progress meetings with the project team continue as needed.
- The project is approximately 85% complete.
- The anticipated project completion date is June 2018, weather permitting.
- Questions? Please contact:  
Matthew Smuts  
PWSA Construction Project Manager  
(412) 255-8800 x2663 or  
m-smuts@pgh2o.com.

