

Hillcrest Street, North Atlantic Avenue, and Donna Street – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Community meeting held on May 8, 2018 at Brothers and Sisters Emerging. Community members shared concerns about the project including standing water, fencing around site, responsibility for litter clean-up and project completion date. Follow-up email sent to community members on May 15, 2018 summarizing concerns. Some concerns were addressed at the meeting and others are being followed up on by PWSA.
- Some resident's concerns related specifically to their properties. PWSA has contacted and scheduled site visits with 4 of 5 residents with these concerns. Once concerns are documented, PWSA will determine if these issues are caused by the project and, if so, how they will be addressed.
- Grass planted at Systems 2 and 3 is forthcoming.
- Extremely wet weather has prevented contractor from completing final infiltration test required before final planting can occur. Test scheduled for 5/24/18.
- The project is approximately 87% complete.
- The anticipated project completion date is June 2018.
- Questions? Please contact:
Matthew Smuts
PWSA Construction Project Manager
(412) 255-8800 x2663 or
m-smuts@pgh2o.com.

