

Finland Street, Bethoven Street, and Melwood Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Contractor has changed sequencing of schedule. Will focus on getting underground work on all systems, except for System 5, done prior to doing additional work on Finland. Concrete work can then be coordinated for all sites.
- Underground work at Systems 2 and 3 is complete. System 4 will be started the week of 5/28 and will last one week.
- Milling, curb, and gutter work on Finland Street to start on 6/6.
- System 5 additional design changes will push back schedule for that work.
- Weekly progress meetings with the project team continue.
- The project is approximately 25% complete.
- The anticipated project completion date is October 2018, weather permitting.
- Questions? Please contact:
Matthew Smuts
PWSA Construction Project Manager
(412) 255-8800 x 2663 or
msmuts@pgh2o.com

