

## Finland Street, Bethoven Street, and Melwood Avenue – Green Infrastructure Project

### PROGRESS AND LOOK-AHEAD:

- Contractor delays caused a week of lost work due to delays in material delivery and contractor working on other jobs.
- Milling, curb, and gutter work on Finland Street started on 6/1/18. New curb and gutter poured around System 2 and on both sides of Finland up to Cargill.
- System 4 excavation started on 6/6/18, this work is anticipated to take 3-4 days.
- System 5 currently ON HOLD while design team assesses feasibility and cost effectiveness of constructing that facility due to extensive underground utility conflicts and reduction in system size to allow for private property access.
- Weekly progress meetings with the project team continue.
- The project is approximately 35% complete.
- The anticipated project completion date is October 2018, weather permitting.
- Questions? Please contact:  
**Matthew Smuts**  
PWSA Construction Project Manager  
(412) 255-8800 x 2663 or  
[msmuts@pgh2o.com](mailto:msmuts@pgh2o.com)

