

## Smallman Street Water and Sewer Line Project

### PROGRESS AND LOOK-AHEAD:

- 725 of the 2,000-feet of 12" waterline has been installed.
- 380 of the 1,625-feet of 36" waterline has been installed.
- Parking shuttle is now operating Sat/Sun 8am-4pm.
- Signage is posted promoting the project, parking areas, and that businesses are open.
- Overall Project progress:
  - 36" Waterline – 23%
  - 12" Waterline – 38%
  - Storm Sewer – 0%
  - Sanitary Sewer – 0%
- Bi-Weekly meetings being held with merchants/property owners.
- The anticipated project completion date is January 2019, weather permitting.
- Questions? Please contact:  
**Manda Metzger**  
**PWSA Construction Project Manager**  
**(412) 255-8800 x8518 or**  
**[mmetzger@pgh2o.com](mailto:mmetzger@pgh2o.com)**

