

Hillcrest Street, North Atlantic Avenue, and Donna Street – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Infiltration test performed on 5/24/18. Systems 2 and 3 passed. Systems 1A-1C failed. Contractor amended soil mix in all system 1 basins and a retest was performed on 5/30/18. All system 1 basins passed the 2nd test.
- All systems have been planted!
- Site walk with contractor occurred on 6/7/18. Final punch list issued to contractor on 6/12/18. The contractor has until the end of June to address punch list items.
- PWSA contacted the Port Authority about reinstalling bus stop sign at N Atlantic and Hillcrest. Port Authority will locate new sign/stop on N Atlantic at the end of newly installed sidewalk (halfway between Hillcrest and Gretna Way)
- PWSA met with 4 of the 5 residents who expressed concerns about project impacts on their individual properties. PWSA is still in the process of determining what impacts, if any, were a direct result of the project and, if any, how they will be addressed.
- The project is approximately 95% complete.
- The anticipated project completion date is late June 2018.
- Questions? Please contact:
Matthew Smuts
PWSA Construction Project Manager
(412) 255-8800 x2663 or
m-smuts@pgh2o.com.

