

Finland Street, Bethoven Street, and Melwood Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Contractor worked overtime for the last two weeks to get back on schedule.
- Systems 1, 2, 3 and 4 underground and concrete work is complete.
- The contractor will complete landscaping and grass restoration around Systems 1-4 and both sides of Finland the week of 6/25.
- Team has determined that System 5 can be redesigned to avoid utility conflicts and property access issues. Redesign will be complete the week of 6/25. Work will not resume on System 5 for at least 2 weeks due to lead time on materials.
- Resurfacing of Finland to occur after completion of system 5.
- Weekly progress meetings with the project team continue.
- The project is approximately 50% complete.
- The anticipated project completion date is October 2018, weather permitting.
- Questions? Please contact:
Matthew Smuts
PWSA Construction Project Manager
(412) 255-8800 x 2663 or
msmuts@pgh2o.com

