

Finland Street, Bethoven Street, and Melwood Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Systems 1, 2, 3 are complete and planted!
- System 4 to be planted the week of 7/23
- System 5 re-design has taken longer than anticipated. Final re-design of system will be issued July 27th. Contractor has already ordered materials. Sewer repair work at System 5 should begin the week of August 6th and the new green infrastructure at that location will be installed when the repair work is complete.
- Milling and paving of Finland Street to occur July 26th or early the following week. In the meantime, Finland and Melwood will be re-opened to traffic.
- Weekly progress meetings with the project team continue.
- The project is approximately 70% complete.
- The anticipated project completion date is October 2018, weather permitting.
- Questions? Please contact:
Matthew Smuts
PWSA Construction Project Manager
(412) 255-8800 x 2663 or
msmuts@pgh2o.com

