


Smallman Street Water and Sewer Line Project

PROGRESS AND LOOK-AHEAD:

- 1,525 of the 2,000-feet of 12" waterline has been installed.
- 1,565 of the 1,625-feet of 36" waterline has been installed.
- The intersection of 21st and Smallman Streets will remain closed while valve and line installation work occur.
- Overall Project progress:
 - 36" Waterline – 96%
 - 12" Waterline – 80%
 - Storm Sewer – 0%
 - Sanitary Sewer – 0%
- Monthly meetings being held with merchants and property owners.
- The anticipated project completion date is January 2019, weather permitting.
- Questions? Please contact:
Manda Metzger
PWSA Construction Project Manager
(412) 255-8800 x8518 or
mmetzger@pgh2o.com.



Neither the City of Pittsburgh nor the PWSA guarantees the accuracy of any of the information hereby made available, including but not limited to information concerning the location and condition of underground structures, and neither assumes any responsibility for any conclusions or interpretations made on the basis of such information. COP and PWSA assume no responsibility for any understanding or representations made by their agents or employees unless such understanding or representations are expressly set forth in a duly authorized written document, and such document expressly provides that responsibility therefore is assumed by the City or the PWSA.

Legend

- PWSA Sanitary and Storm Sewer Installation
- PWSA Waterline Installation