

Smallman Street Water and Sewer Line Project

PROGRESS AND LOOK-AHEAD:

- 1,525 of the 2,000-feet of 12" waterline has been installed.
- 1,565 of the 1,625-feet of 36" waterline has been installed.
- The intersection tie-ins will be happening over the next 2 weeks along with trench restoration. Intersection closures will occur during this time.
- Traffic change over anticipated for the week of September 9-17-18.
- Overall Project progress:
 - 36" Waterline – 96%
 - 12" Waterline – 80%
 - Storm Sewer – 0%
 - Sanitary Sewer – 0%
- Monthly meetings being held with merchants and property owners.
- The anticipated project completion date is January 2019, weather permitting.
- Questions? Please contact:
Manda Metzger
PWSA Construction Project Manager
(412) 255-8800 x8518 or
mmetzger@pgh2o.com

