

Smallman Street Water and Sewer Line Project

PROGRESS AND LOOK-AHEAD:

- 1,725 of the 1,900-feet of 12" waterline has been installed.
- 309 of the 1,832-feet of Storm Sewer has been installed.
- 2 of 11 storm manholes have been installed
- 594 of the 1,775-feet of sanitary sewer has been installed.
- 4 of 13 sanitary manholes have been installed
- Overall Project progress:
 - 36" Waterline – 100%
 - 12" Waterline – 91%
 - Storm Sewer – 17%
 - Sanitary Sewer – 34%
- Monthly meetings being held with merchants and property owners.
- The anticipated project completion date is January 2019, weather permitting.
- Questions? Please contact:
Manda Metzger
PWSA Construction Project Manager
(412) 255-8800 x8518 or
mmetzger@pgh2o.com.

