

Smallman Street Water and Sewer Line Project

PROGRESS AND LOOK-AHEAD:

- 1,725 of the 1,900-feet of 12" waterline has been installed.
- 1,020 of the 1,832-feet of Storm Sewer has been installed.
- 5 of 11 storm manholes have been installed
- 1,088 of the 1,775-feet of sanitary sewer has been installed.
- 6 of 13 sanitary manholes have been installed
- 21st St. intersection will be closed until mid-December for sewer work – detour signs are posted per City-approved traffic plan.
- Overall Project progress:
 - 36" Waterline – 100%
 - 12" Waterline – 91%
 - Storm Sewer – 56%
 - Sanitary Sewer – 61%
- Monthly meetings being held with merchants and property owners, first Wednesday of each month at 4pm, Primanti Bros.
- The anticipated project completion date is January 2019, weather permitting.
- Questions? Please contact:
Manda Metzger
PWSA Construction Project Manager
(412) 255-8800 x8518 or
mmetzger@pgh2o.com.

