

## Smallman Street Water and Sewer Line Project

### PROGRESS AND LOOK-AHEAD:

- 1,568 of the 1,832-feet of storm sewer has been installed.
- 8 of 11 storm manholes have been installed
- 1,528 of the 1,775-feet of sanitary sewer has been installed.
- 7 of 13 sanitary manholes have been installed
- 21<sup>st</sup> St. intersection will be closed until further notice for sewer work – detour signs are posted per City-approved traffic plan.
- Overall Project progress:
  - 36" Waterline – 100%
  - 12" Waterline – 100%
  - Storm Sewer – 86%
  - Sanitary Sewer – 86%
- Monthly meetings being held at Primanti Bros. the first Wednesday of each month at 4pm.
- The anticipated project completion date is February 2019, weather permitting.
- Questions? Please contact:  
Manda Metzger  
 PWSA Construction Project Manager  
 (412) 255-8800 x8518 or  
[mmetzger@pgh2o.com](mailto:mmetzger@pgh2o.com)

