

Centre Avenue and Herron Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- On August 11th, 2017, the Contractor mobilized to the site and commenced construction activities.
- Erosion and sedimentation controls were installed, followed by site clearing and topsoil removal.
- The western portion of the site has been rough-graded and is prepared for installation of the underground components. After these components are installed, the final layer of engineered soils will be placed. Rough-grading has started on the eastern portion of the site.
- Installation of concrete curbing and sidewalks is anticipated to start the week of September 18th, 2017, along with sewer line installation.
- The Contractor continues to provide project submittals for review by the Engineer and is ordering materials as these items are accepted for use in construction.
- Progress meetings with the project team continue regularly.
- The project is approximately 15% complete.
- The anticipated project completion date is January 2018, weather permitting.
- Questions? Please contact:
 Kyle Hood
 PWSA Construction Project Manager
 (412) 497-2914 or khoo@pgh2o.com

