

Hillcrest Street, North Atlantic Avenue, and Donna Street – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- On August 9th, 2017, the Contractor mobilized to the site and commenced construction activities.
- To date, erosion and sedimentation controls have been installed, followed by site clearing and topsoil removal. Bulk excavation of soils was completed at Systems 2 and 3. The stormwater detention tanks have been installed with backfill being placed around the tanks at this time. A new storm sewer line has been installed on Donna Street with only the new manhole installation at Columbo Street remaining to complete.
- Looking ahead, work will continue at Systems 2 and 3. During the week of September 18th, 2017, work on System 1 will commence.
- The Contractor continues to provide project submittals for review by the Engineer and is ordering materials as these items are accepted for use in construction.
- Progress meetings with the project team continue regularly.
- The project is approximately 15% complete.
- The anticipated project completion date is January 2018, weather permitting.
- Questions? Please contact:
Kyle Hood, PWSA Construction Project Manager
(412) 497-2914 or khood@pgh2o.com

