

Smallman Street Water and Sewer Line Project

PROGRESS AND LOOK-AHEAD:

- Concrete work is complete. Paving is scheduled for the week of 4/22.
- Overall Project progress:
 - 36" Waterline – 100%
 - 12" Waterline – 100%
 - Storm Sewer – 100%
 - Sanitary Sewer – 100%
 - 12" Waterline (21st-23rd) – 100%
 - Roadway Grading – 100%
 - Roadway Mesh – 100%
 - Concrete Roadway Base – 100%
 - Asphalt Binder Course – 0%
- The anticipated project completion date of the work shown is April 30, 2019, weather permitting.
- Questions? Please contact:

Manda Metzger
PWSA Construction Project Manager
(412) 255-8800 x8518 or
mmetzger@pgh2o.com

As this project comes to a close, PWSA and project management team would like to thank the residents and business owners of the Strip District for their cooperation.

