

Susquehanna Street – Waterline Replacement

PROGRESS AND LOOK-AHEAD:

- Construction commenced on September 18th, 2017.
- To date, approximately 810-ft of new 12-inch water main has been installed.
- During the week of October 1st, 2017, the new waterline will be pressure tested and disinfected. Upon successful testing and disinfection, new waterline will be connected to the water system on Dunfermline Street.
- The project is approximately 50% complete.
- The anticipated project completion date is November 27th, 2017, weather permitting.
- Questions? Please contact:
Tunde Ibrahim
PWSA Construction Project Manager
(412) 255-2545 or
rtunde@pgh2o.com

